



GOODWIN

Contracts Administrator

EHS&Q Manager



JULY 2018 EDITION



JULY CONSTRUCTION UPDATE AUGUST ACTIVITIES Internal trades have continued to progress Commence removal of scaffold to • throughout both Buildings A and B. Painting and elevations of Building A. joinery unit installation is at varying stages in each Complete sheeting of Level 3, Building B. • building. Commence joinery installation in Building • Β. The structure for Building C is nearing completion Form, reinforce, stress and pour Building • and expected to be finalised during the month of C, Level 4 and miscellaneous remaining August. This will allow the internal trades to structures. commence in the western zone of the building. Continue with stone work installation to • ground level area adjacent entry road. The external façades are nearing completion on Commence preliminary landscape works. ٠ Building A to allow the removal of scaffold and commencement of landscape works. SITE TEAM The bus shelter and associated footpaths, line Simon Faulkner **Construction Manager** marking has been completed. **Renee loppi Project Manager** Site Engineer Josh Martin Nathan Mara Site Manager General Foreman Lincoln Duff Jason Hare Foreman

If there are any queries about works in relation to the Farrer redevelopment please feel welcome to contact Mrs Jo Evans, Goodwin's Project Liaison on 6175 5172 or info@goodwin.org.au.

Keely Rea

Gerry Thompson



Stone wall at entry road / visitor carpark.



Building C Level 4 suspended slab being formed, steel reinforcement and stressing ready for pouring.



Main bedroom, apartment 51, Building A ground floor.



Kitchen, apartment 47, Building A ground floor.